

Town of Brandon Project Tracker				March 23, 2015					
Project	Description	Budget	Completion	Funding	Status	Major Milestones Dates			
						Voter Approval	Design / Engineering	RFP	Construction
Wheeler Rd.	Design bridge replacement	\$ 117,780	12/30/14	80% State 20% Town	Need to re-apply to reinstate grant	N/A			
Briggs Lane	Restore road to pre-Irene conditions	\$ 17,800	9/1/15	95% Fed/State, 5% Town	Ready to advertised for contractors. Spring Construction	NO	Repair road with recycled asphalt	RFP has gone out	
Kennedy Park	Repair damage due to Irene	\$ 47,735	9/1/15	95% Fed/State, 5% Town	Pending A&E Recommendation	no match			
Cobb Hill Culvert	Design of culvert replacement	\$ 20,725	9/1/15	95% Fed/State, 5% Town	Pending approval from FEMA	NO	65% complete in FEMAS hand for approval		
Town Office	Rehabilitation of 49 Center St.	\$500,000 Grant \$160,000 Ins	10/15/15	Grant:76% Fed, 24% Town	Preparing final plans and bid specs.				
Briggs Lane - Sewer	Repair damage to sewer due to Irene	\$ 4,546	11/1/15	95% Fed/State, 5% Town	Ready to advertised for	NO	Replace 60' of sewer line	RFP has gone out	
Kennedy Park - Sewer	Repair damage to sewer due to Irene	\$ 133,721	12/1/15	95% Fed/State, 5% Town	Pending approval from SB on A&E recommendation	NO	Dig and repair	RFP out in 2 weeks	
Union St. Reclamation	Reclamation of section of street	\$ 300,000	12/30/15	\$175k - State \$125k - Town	Preparing RFP for construction	yes 125000		RFP is ready	
Union St. Culvert	Replacement of culvert	\$ 10,803	12/30/15	100% State	Preparing RFP for construction	same		RFP is ready	
Green Park	Build Retaining wall and repairs due to Irene	TBD	12/31/15	95% Fed/State, 5% Town	Design pending approval from FEMA	No			

Marble St. Overlay	Overlay of Town owned portion of street	\$ 24,545	6/30/16	100% Town	Voter Approved	Yes		RFP Is ready	
Champlain St. Overlay	Overlay of Town owned portion of street	\$ 18,295	6/30/16	100% Town	Voter Approved	Yes		RFP Is ready	
Sidewalk Repair	Various Streets - addressing the worst sections of sidewalk	\$ 20,000	6/30/16	100% Town	Voter Approved	Yes			
Overflow Culvert Phase 1	Phase 1: Design & Engineering of Bypass culvert in downtown	\$ 274,200	12/31/16	75% Fed/State, 25% Town	Seeking approval of qualifications based Engineers vs. RFP. Seeking CDBG grant for Town share.			RFQ has gone out	
Segment 6	Total reclamation of Rte 7 including utilities		12/30/18	95% Fed/State, 5% Town	ROW evaluations in progress				
Union Maple St. Sidewalks	Engineer & Construct sidewalks	\$ 193,750	Expired	80% State, 20% Town	In negotiations with VTrans	NO			
Bridge 114	Rehabilitation of Bridge	\$ 1,300,000	TBD	95% Fed/State, 5% Town	Design has been selected, waiting approval				
Churchill Rd. Bridge	Bridge Replacement	TBD	TBD	TBD	In negotiations with VTrans	NO			
Newton Rd. - Tubbs					in mitigation				